

ID	Task Name	Duration	Start	Finish	March			April			May			June			July			August			Sept		
					B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B		
1	<b>Kensington Fire Temporary Facility</b>	<b>129 days</b>	<b>Fri 3/4/22</b>	<b>Wed 8/31/22</b>																					
2	<b>Design</b>	<b>22 days</b>	<b>Fri 3/4/22</b>	<b>Mon 4/4/22</b>																					
3	Collect information on app bay tent structure and modular building	7 days	Fri 3/4/22	Mon 3/14/22																					
4	Finalize site bid set	15 days	Tue 3/15/22	Mon 4/4/22																					
5																									
6	<b>Permits</b>	<b>20 days</b>	<b>Tue 3/29/22</b>	<b>Mon 4/25/22</b>																					
7	Building Permit submittal/approval	15 days	Tue 3/29/22	Mon 4/18/22																					
8	Power & Sanitary service submittal/approval	15 days	Tue 4/5/22	Mon 4/25/22																					
9																									
10	<b>Bid, Contracting</b>	<b>33 days</b>	<b>Tue 4/5/22</b>	<b>Thu 5/19/22</b>																					
11	Compile bid set	3 days	Tue 4/5/22	Thu 4/7/22																					
12	Bidding	15 days	Fri 4/8/22	Thu 4/28/22																					
13	Bid review, Contract award	10 days	Fri 4/29/22	Thu 5/12/22																					
14	Contract execution	5 days	Fri 5/13/22	Thu 5/19/22																					
15																									
16	<b>Procurement of Temporary Structures</b>	<b>30 days</b>	<b>Tue 3/15/22</b>	<b>Mon 4/25/22</b>																					
17	Finalize scope, cost proposals	15 days	Tue 3/15/22	Mon 4/4/22																					
18	Contract approval & execution	15 days	Tue 4/5/22	Mon 4/25/22																					
19																									
20	<b>Construction</b>	<b>71 days</b>	<b>Wed 5/25/22</b>	<b>Wed 8/31/22</b>																					
21	NTP	1 day	Wed 5/25/22	Wed 5/25/22																					
22	Mobilize, site work, utilities, prep for temp structure installation etc	35 days	Thu 5/26/22	Wed 7/13/22																					
23	Deliver, Install temp structure	15 days	Thu 7/14/22	Wed 8/3/22																					
24	Hook up utilities, misc finish work	5 days	Thu 8/4/22	Wed 8/10/22																					
25	Telecom, Data, IT work	7 days	Thu 8/11/22	Fri 8/19/22																					
26	Punch list, demobilize	3 days	Mon 8/22/22	Wed 8/24/22																					
27	Move in	5 days	Thu 8/25/22	Wed 8/31/22																					